June 2023

Executive Director's Report





Executive Director Update

DJ Stadtler, Executive Director, VPRA





Administrative Updates




• The Federal Railroad Administration awarded \$3,000,000 to Virginia for safety improvements at four grade crossings along the I-95 rail corridor. These projects in Stafford, Spotsylvania, and Hanover Counties will install four quad-gates to prevent vehicles from bypassing crossing gates ahead of train traffic. The Spotsylvania location will be coordinated with a VPRA Phase 2 Third Track Project.

All Aboard, the Trains and Tiaras Tour!

Last month, Miss Virginia Volunteer traveled across the Commonwealth on Amtrak, visiting eight communities in five days. Over 30 businesses partnered with Amtrak Virginia to promote our state-supported routes and the communities they serve every day.

Administrative Updates

- As part of an effort to educate the public prior to releasing procurements for the Franconia-Lorton Third Track and the Franconia-Springfield Bypass, VPRA held multiple public outreach events. Staff spoke with Fairfax County Supervisors, over 200 residents, and passengers during these efforts. Discussion topics included existing Amtrak and VRE service in the Commonwealth, future expansion plans, and the Transforming Rail in Virginia Initiative.
- The Commonwealth Transportation Board passed a resolution on June 21st authorizing a Program Coordination Agreement between VDOT and VPRA that will lay out processes both parties will follow when road and rail projects impact each other.





VPRA Organizational Updates

Staffing (as of 6/27/23)

- Employee Count: 43 FTEs, 2 PTE
- Current Postings: 6
- Offers Accepted: 0

June Hiring Activity

• Geoff Pellitier, Senior Director of Projects - 6/10/23


June Separation Activity

- Three (3) full-time employees separated in June
 - Desktop Support Senior Specialist
 - Government Affairs Manager
 - Human Resources Manager
- Two separations were voluntary; one was involuntary




VPRA Organizational Updates (continued)


VPRA OnBoard Employees By Gender



VPRA OnBoard Employees By Age



VPRA OnBoard Employees By Race



Caucasian Non-Caucasian

Data includes FT employees on board as of **6/27/2023**. Data does <u>not</u> include those who have accepted offers but are not yet on board.



•

NoVA Facilities Estimated Timeline







FY23 Annual Incentive Plan Goal Progress

- Increase ridership by 10% (state FY23 ridership compared to state FY19 ridership) while achieving a cost recovery goal of 60%, which is 11% higher than the Board adopted budget (On track)
- Advance key milestones for Long Bridge
 - Execute contract for Long Bridge project support by February 28, 2023 (Complete)
 - Achieve 30% design by May 1, 2023 (Complete)
 - Release both Northern and Southern RFQs for Long Bridge no later than June 30, 2023 (Northern RFQ released March 24, 2023 Southern RFQ On Track)
- Achieve 30% design of Franconia Bypass by June 30, 2023 (Complete)
- Ensure the organization can deliver against its goals with the right staffing and resources
 Secure dedicated office space in Northern Virginia by May 31, 2023 (Complete)
 - Implement the first phase of our Enterprise Resource Planning (ERP) initiative by July 31, 2023 (On track)
 - Establish bench contracts for Finance, Engineering, and Planning no later than March 31, 2023 (Complete)



| Budget Component | Month | onth Project Vendor/Grantee Project Description | | | |
|---------------------|-------|---|--------------|---|-------------|
| Capital Projects | June | RVA Layover Preliminary Design | WSP USA Inc. | Preliminary Eng and environmental clearance for the RVA Layover Facility | \$980,956 |
| Operations | June | Qtr One FY24 Amtrak Operations | Amtrak | Operations by Route | \$5,921,652 |
| Capital Projects | June | Siding C Project Authorization Notice | CSXT | Hanover 3rd Track Design Work | \$5,652,000 |
| Capital Projects | June | Leeland Road – Siding A | CSXT | Potomac Creek 3rd Track | \$1,500,000 |



9

*This report is for contracts above \$250,000 awarded by VPRA.

FY2023 Budget Adjustments – May FY2023

| Budget | ł Line | Budget Component | Approved Budget | Revised Budget | Change | Delegated Authority Applied | Description of Change |
|----------------------------|--------|---------------------|--------------------|-------------------|-------------|--|---|
| Capil Equipm Mainten | ment | Operations | \$6,700,000 | \$8,200,000 | \$1,500,000 | Redistribution between Operations budget lines. | \$1,500,000 has been redistributed from Train Operations Expense to Capital Equipment Maintenance to cover the additional FY23 expenses, in accordance with the Delegated Authority guidelines. |



Operations Updates





Administrative Budget – May FY2023

| Expense Category | FY23 Budget* | FY23 Pro Rata Budget | FY23 YTD Actual | Variance (\$) |
|---------------------------|-----------------|----------------------------|--------------------|------------------|
| Payroll & Benefits | \$6,650,000 | \$6,095,833 | \$6,021,592 | \$74,241 |
| Professional Services | 2,012,000 | 1,844,333 | 1,607,223 | 237,110 |
| Information & Technology | 550,000 | 504,167 | 442,409 | 61,758 |
| Building & Office Related | 590,000 | 540,833 | 548,623 | (7,790) |
| Other Employee Costs | 420,000 | 385,000 | 355,082 | 29,918 |
| Total | \$10,222,000 | \$9,370,166 | \$8,974,929 | \$395,237 |

*Includes adjustments made through delegated authority.

Based on forecasted FY23 spend & VPRA needs, additional funds have been allocated to Professional Services and Building & Office. VPRA has required greater Professional Services in FY23 to assist in the ongoing establishment of the entity. The slight adjustment to the Building & Office line was required to capture the full build-out & cost of the Richmond office lease. These increases were primarily offset by lower payroll costs and IT costs that will be incurred in future years.



Operations Budget – May FY2023

- Train operating revenues exceeded the Pro Rata budget by \$15.3M YTD, primarily related to revenues for the 2nd Roanoke and 3rd Norfolk trains exceeding the forecast. Route Costs and Additives for Roanoke and Norfolk are below budget, as the assumptions in the FY23 budget for new trains were not aligned to the actual service costs.
- YTD actuals for Train Operations Expenses and Other Operating Expenses reported as modified accruals:
 - Includes accruals for unbilled services greater than 60 days and exceeding \$100K.
- See Appendix A for Train Operations by route.




13

*Train operations are reported on a one-month lag, pro rata budget and YTD actuals included are through April. Other Operating Expenses budget and YTD actuals included are through May.

| Operations Category (in millions) | FY23 Budget | FY23 Pro Rata Budget | FY23 YTD Actual | Variance (\$) |
|--|----------------|----------------------------|-----------------------|------------------|
| Train Operating Revenues | | | | |
| Train Revenue | \$33.1 | \$27.6 | \$36.8 | (\$9.2) |
| Food Service Revenue | 1.0 | 1.0 | 1.1 | (0.1) |
| Other Revenue | 0.6 | 0.6 | 1.1 | (0.5) |
| NEC Through Revenue | 28.0 | 23.3 | 28.8 | (5.5) |
| Total Train Operating Revenues | \$62.7 | \$52.5 | \$67.8 | (\$15.3) |
| Train Operations Expenses | | | | |
| Route Costs and Additives | 59.7 | 49.7 | 41.9 | 7.8 |
| Fuel Costs | 4.1 | 3.5 | 4.3 | (0.8) |
| Host Railroad Costs | 3.3 | 2.7 | 2.1 | 0.6 |
| Host RR Performance Incentives | 3.0 | 2.6 | 2.9 | (0.3) |
| NEC Through Credit Expense | 18.4 | 15.4 | 21.8 | (6.4) |
| Total Train Operations Expense | \$88.5 | \$73.9 | \$73.0 | \$0.9 |
| Other Operating Expenses | | | | |
| Capital Equipment Maintenance | 8.2 | 7.5 | 7.5 | _ |
| Bedford Amtrak Thruway Intercity Bus Connector | 0.4 | 0.4 | _ | 0.4 |
| Amtrak Marketing | 0.9 | 0.8 | 0.9 | (0.1) |
| I-95 Corridor Maintenance of Way (VRE Access Rate | 7.8 | 7.2 | 7.1 | 0.1 |
| Western Rail Maintenance of Way | 2.1 | 1.9 | 0.8 | 1.1 |
| Western Rail Access Fee | 3.7 | 3.4 | 3.1 | 0.3 |
| Insurance | 1.5 | 1.4 | 0.9 | 0.5 |
| Depreciation (non-cash expense) | 1.0 | 0.9 | 2.8 | (1.9) |
| Administrative Budget | 10.2 | 9.4 | 9.0 | 0.4 |
| Total Operating Expenses | \$124.3 | \$106.8 | \$105.1 | \$1.7 |
| Additional Funding Required | \$61.6 | \$54.3 | \$37.3 | \$17.0 |
| Federal Credits Applied to Train Operation Expense | 4.4 | 5.3 | 3.8 | 1.5 |
| Additional Funding Required - w/o Federal Credits | \$66.0 | \$59.6 | \$41.1 | \$18.5 |
| Overall Cost Recovery | 50 % | | 65 % | |
| Overall Cost Recovery - Without Federal Credits | 49 % | | 62 % | |


Annual Cost Recovery Trend




cost recovery from 60% to 62% YTD.




Virginia-Supported Monthly Ridership and Station Activity




Virginia-Supported Monthly Ridership by Route 2023 vs 2022



Route 46: Washington – Roanoke – 2 Daily Roundtrips




Route 47: Washington – Newport News – 2 Daily Roundtrips




allocation adjustments

Route 50: Washington – Norfolk – 3 Daily Roundtrips



Route 51: Washington – Richmond – 1 Daily Roundtrip



Capital Project Updates





Capital Project Expenditures – May FY2023

 Indicates further project details and variance explanation herein.

- YTD Budget based on quarterly expenditure estimates.
- YTD actuals reported as modified accruals.
 - Includes accruals for unbilled services greater than 60 days and exceeding \$100K.



22

| Project Description (in millions) | FY23 Budget | FY23 Pro Rata Budget | FY23 YTD Actual | Variance (\$) |
|--|----------------|----------------------------|-----------------------|------------------|
| I-95 Corridor | | | | |
| New Long Bridge for Passenger Rail 🛛 🗸 | \$31.1 | \$28.8 | \$14.8 | \$14.0 |
| Alexandria 4th Track 🗸 | 42.6 | 41.8 | 4.0 | 37.8 |
| Franconia to Lorton 3rd Mainline 🖌 | 10.9 | 9.9 | 1.9 | 8.0 |
| Franconia-Springfield Bypass 🗸 | 10.2 | 9.2 | 2.8 | 6.4 |
| Richmond to DC Sidings - Phase 1 | 12.8 | 11.4 | - | 11.4 |
| Richmond to DC Sidings - Phase 2 | 0.3 | 0.3 | 0.4 | (0.1) |
| TRV Right of Way Acquisition | 125.0 | 125.0 | 125.0 | _ |
| TRV Right of Way Transaction Costs | 10.6 | 9.7 | 4.5 | |
| Newington Bridge | 3.0 | 2.7 | 0.4 | 2.3 |
| Route 1 Bridge | 3.6 | 3.3 | 0.5 | 2.8 |
| L'Enfant 4th Track | 1.1 | 1.0 | - | 1.0 |
| Richmond Layover Facility | 3.0 | 2.8 | 0.4 | 2.4 |
| Lorton to Route 1 | 1.1 | 1.0 | 0.2 | 0.8 |
| Other TRV Infrastructure | 1.4 | 1.3 | 0.7 | 0.6 |
| King and Commonwealth Bridges | 3.1 | 2.8 | 0.4 | 2.4 |
| Total I-95 Corridor | \$259.8 | \$251.0 | \$156.0 | \$95.0 |
| Western Rail Corridor | | | | |
| Salem Right-of-Way Transaction Costs* | - | - | 0.2 | (0.2) |
| New River Valley Platform & Track Improvements | 9.8 | 9.0 | 0.5 | |
| V-Line Tunnels | 15.5 | 14.2 | - | 14.2 |
| Capital Improvements - Bridges | 1.7 | 1.6 | - | 1.6 |
| Capital Improvements - Other | 3.2 | 2.9 | 0.1 | 2.8 |
| Total Western Rail Corridor | \$30.2 | \$27.7 | \$0.8 | \$26.9 |
| Other | | | | |
| Purchase of St. Julian's Yard: Amtrak Service Facility | - | - | 2.1 | (2.1) |
| Total Capital Projects | \$290.0 | \$278.7 | \$158.9 | \$119.8 |

* Transaction costs for the V-Line were budgeted for FY22, however, minor costs have been received in FY23. The remaining budget from FY22 was \$10.5M which is sufficient to cover the cost incurred during the current fiscal year.

Capital Projects: Long Bridge

| Pro | oject Informatior | 1 | Financial Information (\$M) | | | | | | |
|-----------------|-------------------|----------------|-----------------------------|--------------|---------------|----------|----------|--|--|
| Completion Year | Project | Project Status | Project Cost* | Inception to | FY23 Pro Rata | FY23 YTD | Variance | | |
| 1 | Lead | , | | Date Expense | Budget | Actual | (%) | | |
| 2030 | VPRA | 30% Design | \$2.279 B | \$29.7 | \$28.8 | \$14.8 | 49% | | |

NOTES:


23

E HIM IIIIII

Conformed 30% design plans are expected in Fall 2023. A Joint Permit Agency meeting is being scheduled with US Army Corps of Engineers, Coast Guard, and FRA. Statements of Qualifications (SOQs) for the North Package were evaluated by the VPRA evaluation team. The Request for Proposal (RFP) will be released on July 7th to the shortlisted firms. The RFQ for the South Package is anticipated to be released by the end of June 2023; this project is not fully funded in the FY 24 budget. The North Package is fully funded and the South Package funds cover design and partial construction. VPRA applied for full funding for the South Package through Fed-State Partnership from FRA on April 21, 2023.

* Proposed FY 24 Budget estimates used throughout this report for "Project Cost"

Note: **Bold** indicates new information.




Capital Projects: Alexandria 4th Track

| Pro | ject Informatio | on | Financial Information (\$M) | | | | | |
|--------------------|-----------------|----------------|-----------------------------|------------------------------|-------------------------|--------------------|-----------------|--|
| Completion Year | Project Lead | Project Status | Project Cost | Inception to Date Expense | FY23 Pro Rata Budget | FY23 YTD Actual | Variance (%) | |
| 2026 | CSXT | 60% Design | \$210.5 M | \$7.1 | \$41.8 | \$4.0 | 90% | |

NOTES:

90% design submittal is anticipated July 17th and will be distributed for stakeholder review. The CSXT-led design team is looking at the feasibility of a track profile modification through VRE's Alexandria Station to accommodate slope design changes to the center platform.

Note: **Bold** indicates new information.








Capital Projects: Franconia to Lorton 3rd Track

| Pro | ject Informatio | on | Financial Information (\$M) | | | | | | |
|--------------------|-----------------|----------------|-----------------------------|------------------------------|-------------------------|--------------------|-----------------|--|--|
| Completion Year | Project Lead | Project Status | Project Cost | Inception to Date Expense | FY23 Pro Rata Budget | FY23 YTD Actual | Variance (%) | | |
| 2026 | CSXT | 30% Design | \$229.5 M | \$2.9 | \$9.9 | \$1.9 | 81% | | |

NOTES:

The 30% PE design review comments were reviewed and accepted. On April 16, 2023, CSXT was directed to proceed with advancing the design to 60%. The delineation of surface water and tree environmental conditions as well as confirming railroad right-of-way and private property boundaries is being advanced. VPRA is anticipating draft 60% design plans in Fall 2023.





A.


Capital Projects: Franconia-Springfield Bypass

| Proj | ect Informatic | on | Financial Information (\$M) | | | | | |
|------------|----------------|----------------|-----------------------------|--------------|---------------|----------|----------|--|
| Completion | Project | Project Status | Project Cost | Inception to | FY23 Pro Rata | FY23 YTD | Variance | |
| Year | Lead | | | Date Expense | Budget | Actual | (%) | |
| 2026 | VPRA | 30% Design | \$435 M | \$3.6 | \$9.2 | \$ 2.8 | 70% | |

NOTES:

Draft 30% PE design plans were received on December 23rd, 2022. The 30% design review comments were reviewed and accepted. VPRA is in the process of negotiating and potentially awarding final design to Parsons. The draft CM/GC RFP is anticipated to be advertised by early July with an Industry Review Day scheduled for July 20th. The RFP issue date is tentatively planned for early August 2023.

Note: **Bold** indicates new information.





Other Capital Projects Updates

| Project | Project Cost (\$M) | Completion Year | Project Lead | CD | PE | EC FD | CN | Notes |
|--|--------------------------|--------------------|-----------------|----|----|-------|----|---|
| King & Commonwealth Bridges | \$3.9M | 2026 | CSX | - | • | • | | King Street bridge 60% plans will be delivered in June 2023 for stakeholder review.Commonwealth plans are anticipated in July 2023. Phasing coordination with VRE's AlexandriaStation project is ongoing. *\$3.9M cost covers final design activities |
| Newington Road RR Bridge | \$61 | 2026 | CSX | - | • | • | | Incorporated into Franconia-Lorton project, grant pre-award activities underway. |
| Potomac Creek Third Track (Siding A) | \$143 | 2026 | CSX | • | • | - | | CSXT PAN was executed on November 10, 2022. 30% design plans are anticipated in August 2023. CTB resolution allows VPRA to move forward with Leeland Road bridge replacement. |
| Woodford to Milford Third Track (Siding B) | \$85.2 | 2026 | CSX | • | | • | | CSXT PAN was executed on April 12, 2023. Conceptual design alignments were received from CSXT on June 23 , 2023 . Project will be entered into the Rural Plan LRTP in 2023. |
| Hanover Third Track (Siding C) | \$84.4 | 2026 | CSX | • | | • | | Draft execution copy of the Project Authorization Notice was delivered to CSXT for execution on June 22, 2023. CTB resolution allows VPRA to move forward with Washington Hwy bridge replacement. |
| New River Valley Improvements & Service Facility | \$85.5 | 2026 | VPRA | • | | • | | VPRA met with FRA on June 16 th to review environmental determination. VPRA progressing NRV layover and station options with STV; ~30% PE to be completed by November 2023. Geotechnical boring work for NRV Tunnels to recommence June 26 th . |



27

CD = Conceptual Design;

PE = Preliminary Engineering;

 \blacksquare = Complete

 \bullet = Ongoing

 \blacktriangle = On Hold

EC = Environmental Clearance; FD = Final Design; CN = Construction

Note: **Bold** indicates new information.

Capital & Operating Grants Updates





Capital & Operating Grant Expenditures – May FY2023

See Capital Grants Update for variance explanation.

Note: The FY22 year-end accrual reversal has been recorded. Grants will carry negative balances until the FY22 reimbursement requests are received.



| Project Description (in millions) | Grantee | FY23 Budget | FY23 Pro Rata Budget | FY23 YTD Actual | Variance (\$) |
|---|---------------------|----------------|----------------------------|-----------------------|------------------|
| Crystal City Platform | VRE | \$0.7 | \$0.6 | \$0.0 | \$0.6 |
| L'Enfant Platform | VRE | 1.4 | 1.3 | - | 1.3 |
| Alexandria Station Pedestrian Tunnel | VRE | 3.8 | 3.5 | - | 3.5 |
| Brooke & Leeland Road Station Improvements | VRE | 2.9 | 2.7 | - | 2.7 |
| Broad Run Station & 3rd Track Improvements | VRE | 33.0 | 30.3 | (0.5) | 30.8 |
| Manassas Station and Platform Extension | VRE | 0.3 | 0.3 | - | 0.3 |
| Manassas Park Parking Garage and Bridge | VRE | 21.4 | 19.6 | _ | 19.6 |
| Real Time Multimodal Information | VRE | 1.8 | 1.7 | - | 1.7 |
| Quantico Station Improvements | VRE | 10.2 | 9.4 | (6.7) | 16.1 |
| Rolling Road Platform Extension | VRE | - | - | (0.3) | 0.3 |
| Crossroads Storage Expansion | VRE | 0.4 | 0.4 | - | 0.4 |
| Track Lease Payment-Amtrak | VRE | 5.7 | 5.2 | 4.6 | 0.6 |
| Track Lease Payment-Norfolk Southern | VRE | 2.7 | 2.5 | 2.3 | 0.2 |
| Newport News Station, Platform, and Service Facility | Newport News | 5.0 | 4.6 | 4.0 | 0.6 |
| Ettrick Station Improvements – State-of-Good-Repair | Chesterfield County | 0.5 | 0.5 | 0.2 | 0.3 |
| Arkendale to Powell's Creek Third Track | CSX | 5.5 | 5.0 | 2.5 | 2.5 |
| Amtrak Passenger Information Display System: Ashland & Richmond Main St. Stations | Amtrak/DRPT | 0.4 | 0.4 | 0.1 | 0.3 |
| Station Program & Planning | Amtrak | 2.4 | 2.2 | 0.1 | 2.1 |
| Positive Train Control | Amtrak | 15.4 | 14.1 | - | 14.1 |
| Amtrak Train Equipment - New Service | Amtrak | 16.0 | 14.7 | - | 14.7 |
| Western Rail Initiative Grant | Norfolk Southern | 26.2 | 13.1 | 13.1 | - |
| Roanoke Yard Improvements | Norfolk Southern | 20.0 | 18.3 | 0.2 | 18.1 |
| S-Line Planning & Development | Various | 1.0 | 0.9 | 0.3 | 0.6 |
| DRPTManaged | Various | 9.1 | 8.3 | 0.1 | 8.2 |
| | Total | \$185.8 | \$159.6 | \$20.0 | \$139.6 |

Capital & Operating Grants Update

| Project | Project Cost | Completion Year | Project Lead | CD PE | EC | FD (| CN | Notes |
|---|-----------------|-------------------------------|-----------------|----------|----|---------|------|---|
| Nokesville to Calverton (Western Rail Initiative Grant) | \$50 | 2025 | NS | • • | | • | | 7 miles of double track by grant to NS. Completion of definitive agreements 1/10/22; Financial close occurred in June 2022, NS to bill VPRA for ongoing design work. Construction is anticipated to start in late 2023 and be complete in Q4 2025. |
| Roanoke West Yard | \$36.5 | 2026 | NS | • • | | • | | Five (5) miles of track by grant to better streamline passenger and freight operations in Roanoke Yard. Horizontal track layout plans received from NS on 12/8/22. NS is aiming to begin construction work in late 2023. Estimated completion early 2026. |
| Arkendale to Powell's Creek Third Track | \$101 | 2024 | CSX | • • | • | - | • | CSXT is performing track and signal work at the northern project limits. CSXT to perform track work in the Quantico Station area beginning in Summer 2023 in coordination with VRE construction activities at Quantico Station. Estimated completion Spring 2024. |
| Quantico Station | \$24 | 2024 | VRE | • • | • | - | • | VRE-led project, CSXT will construct track. Construction activities for the platform including concrete, structural steel, and electric work are ongoing. Soil nails are being installed for the retaining wall north of the station. Estimated completion Spring 2024. |
| Newport News Station | \$44 | 2024 | City of NPN | • • | | • | • | Relocation and construction of a new multimodal transportation center on Bland Boulevard. \$20.5M from VPRA. Estimated start of Amtrak service in Spring 2024. \$1.2M CDS request (earmark) included in Federal FY23 Omnibus Bill. |
| 30 VIRGINIA PASSENGEI AUTHORIT | R RAIL Y | CD = Conceptu ■ = Complete | al Design; | PE = Pro | | iry Eng | inee | ring; EC = Environmental Clearance; FD = Final Design; CN = Construction ▲ = On Hold Note: Bold indicates new information. |

Revenue & Investment Updates



VPRA Financial Report Summary – May FY2023

| Budget Component (in millions) | FY23 Budget | FY23 Pro Rata | FY23 YTD | Variance | | |
|-----------------------------------|----------------|------------------|-------------|----------|-----|--|
| | budgei | Budget | Actual | \$ | % | |
| Operations | \$124.3 | \$106.7 | \$105.9 | \$0.8 | 1% | |
| Capital Projects | 165.0 | 153.7 | 33.9 | 119.8 | 78% | |
| Capital Projects: ROW Purchase | 125.0 | 125.0 | 125.0 | - | 0% | |
| Total Capital Projects | 290.0 | 278.7 | 158.9 | 119.8 | 43% | |
| Capital & Operating Grants | 185.8 | 159.6 | 20.0 | 139.6 | 87% | |
| Total | \$600.1 | \$545.0 | \$284.8 | \$260.2 | 48% | |


- Passenger operations costs are on track; revenues have exceeded estimates by \$15.3M year-to-date.
- As VPRA and our grant recipients advance projects through design, the timing of budgeted expenditures will be improved to better match to actuals.



VPRA Monthly Revenues Rolling 18-Month Trend Analysis

 FY23 Commonwealth Rail Fund (CRF) revenues are projected to be \$183.2M. Through May, CRF revenues are on track with the estimate.


Rolling 18-Month CRF Revenue






VPRA Cash/Investment Mix & Interest Rolling 18-Month Trend Analysis


- As of May 31, 2023, VPRA's \$608M of investments consist of the following:
 - \$476.0M in LGIP
 - \$30.6M in LGIP Extended Maturity (EM)
 - \$101.4M in Allspring Portfolio
- The net increase in cash for FY23 is the result of:
 - + \$170.2M of CRF revenues
 - + \$127M CROC Bonds & Paygo
 - + \$84M 2020 Appropriations Act Funds
 - \$125M Final Installment Payment to CSX
- Monthly interest earned in May was about \$2.4M.





VPRA Investments: Liquidity As of May 31, 2023





VPRA's investment portfolio currently holds \$91.6M of short-term investments, with the remaining \$9.6M maturing within 14 Months.



VPRA Investments: Principal As of May 31, 2023

| | Historical Book Value* | Market Value | Gain/(Loss) (\$) | Gain/(Loss) (%) | | |
|-----------|------------------------------|-----------------|---------------------|--------------------|--|--|
| LGIP EM | 30,784,097 | 30,579,860 | (204,237) | (0.7%) | | |
| Allspring | 101,364,071 | 101,718,915 | 354,845 | 0.4% | | |

LGIP EM

Currently, the investment pool has a 0.7% market value loss. As assets in the portfolio are reinvested in higheryield securities, the market value will continue to rebound. The VPRA has the ability and intent to hold this investment until the market value has rebounded.


Allspring

As of May 31, 2023, Allspring has a 0.4% unrealized gain, which is expected as the T-Bills within the portfolio approach maturity.



*Investment book value is as of the date of purchase.

VPRA Investment: Return Rolling 12-Month Trend Analysis



• VPRA continues to invest a majority (over 75%) of its cash in the LGIP as interest rates are expected to increase in the near term.



37

• LGIP's short-term strategy is advantageous during a time of interest rate increases. The longer-term maturities in Allspring and LGIP-EM will produce greater returns as interest rates level-off or decline.

Federal Funding Status

| Project | Federal Programs | Requested Amount | Awarded Amount |
|--|---|---------------------|-------------------|
| Franconia-Springfield Bypass | FRA - CRISI | 100,000,000 | Open |
| Northern Virginia Core Capacity Project (Long Bridge, Alexandria 4 th Track) | FTA - Capital Investment Grant(CIG) Program* | TBD | Open |
| Long Bridge & Phase 2 Sidings | Fed-State Partnership | 729,000,000 | Open |
| New Ettrick/Petersburg Station & Platform (Project Development) | Fed-State Partnership | 2,000,000 | Open |

*FTA's CIG Program is a unique multi-step, multi-year process in which VPRA entered the FTA's pipeline in November of 2021 and is expected to progress to the next step by the end of 2023. VPRA applied for Fed-State Partnership Grants on the Long Bridge Project & Phase 2 Sidings and the new Ettrick/Petersburg Station & Platform April 21st.

| Project | Congressional Earmarks | Amount Requested | Appropriations Amount | Awarded Amount |
|---|-----------------------------|---------------------|--------------------------|-------------------|
| New Ettrick/Petersburg Station & Platform (Project Development) | FY24 House Earmark Request | 2,000,000 | TBD | Open |
| Central Virginia Passenger Rail Network and Station Improvements | FY24 Senate Earmark Request | 2,000,000 | TBD | Open |





Appendix A – FY23 Train Operations by Route

| | | e 46 Roanok - 2 Trains - | e | | Route 47 Newport NewsRoute 50 Norfolk- 2 Trains 3 Trains - | | k | Route 51 Richmond - 1 Train - | | | Total Train Operations | | | | |
|--|----------------------------|-----------------------------|------------------|----------------------------|--|------------------|----------------------------|----------------------------------|------------------|----------------------------|------------------------|------------------|----------------------------|---------------------|------------------|
| Train Operations Category (in millions) | FY23 Pro Rata Budget | FY23 YTD Actual | Variance (\$) | FY23 Pro Rata Budget | FY23 YTD Actual | Variance (\$) | FY23 Pro Rata Budget | FY23 YTD Actual | Variance (\$) | FY23 Pro Rata Budget | FY23 YTD Actual | Variance (\$) | FY23 Pro Rata Budget | YTD Actual Total | Variance (\$) |
| Revenues | | | | | | | | | | | | | | | |
| Train Revenue | \$7.2 | \$9.8 | \$2.6 | \$9.0 | \$10.6 | \$1.6 | \$9.6 | \$13.7 | \$4.1 | \$1.8 | \$2.7 | \$0.9 | \$27.6 | \$36.8 | \$9.2 |
| Food Service Revenue | 0.3 | 0.3 | 0.0 | 0.3 | 0.1 | (0.2) | \$0.3 | 0.6 | 0.3 | 0.1 | 0.1 | 0.0 | 1.0 | 1.1 | 0.1 |
| Other Revenue | 0.2 | 0.3 | 0.1 | 0.2 | 0.3 | 0.1 | \$0.2 | 0.4 | 0.2 | 0.0 | 0.1 | 0.1 | 0.6 | 1.1 | 0.5 |
| NEC Through Revenue | 6.1 | 7.6 | 1.5 | 6.3 | 6.9 | 0.6 | \$8.4 | 10.4 | 2.0 | 2.5 | 3.9 | 1.4 | 23.3 | 28.8 | 5.5 |
| Total Train Operating Revenues | \$13.8 | \$18.0 | \$4.2 | \$15.8 | \$17.9 | \$2.1 | \$18.5 | \$25.1 | \$6.6 | \$4.4 | \$6.8 | \$2.4 | \$52.5 | \$67.8 | \$15.3 |
| Expenses | | | | | | | | | | | | | | | |
| Route Costs and Additives | 14.0 | 10.6 | (3.4) | 11.8 | 11.8 | 0.0 | 20.5 | 14.7 | (5.8) | 3.4 | 4.8 | 1.4 | 49.7 | 41.9 | (7.8) |
| Fuel Costs | 1.2 | 1.5 | 0.3 | 0.8 | 1.1 | 0.3 | 1.2 | 1.3 | 0.1 | 0.3 | 0.4 | 0.1 | 3.5 | 4.3 | 0.8 |
| Host Railroad Costs | 0.8 | 0.2 | (0.6) | 0.4 | 0.6 | 0.2 | 1.3 | 1.0 | (0.3) | 0.2 | 0.3 | 0.1 | 2.7 | 2.1 | (0.6) |
| Host RR Performance Incentives | 0.2 | 1.1 | 0.9 | 0.5 | 0.2 | (0.3) | 1.7 | 1.5 | (0.2) | 0.2 | 0.1 | (0.1) | 2.6 | 2.9 | 0.3 |
| NEC Through Credit Expense | 3.8 | 6.2 | 2.4 | 4.3 | 4.9 | 0.6 | 5.9 | 8.0 | 2.1 | 1.4 | 2.7 | 1.3 | 15.4 | 21.8 | 6.4 |
| Total Train Operations Expense | \$20.0 | \$19.6 | (\$0.4) | \$17.8 | \$18.6 | \$0.8 | \$30.6 | \$26.5 | (\$4.1) | | | \$2.8 | \$73.9 | \$73.0 | (\$0.9) |
| Capital Equipment Maintenance | 1.6 | 1.5 | (0.1) | 1.5 | 1.8 | 0.3 | 3.8 | 3.6 | (0.2) | 0.6 | 0.6 | 0.0 | 7.5 | 7.5 | 0.0 |
| Other Operating Expense | 6.2 | | (1.4) | 3.3 | 3.6 | 0.3 | 5.0 | | 0.4 | 1.6 | | | | 15.6 | (0.5) |
| Net Operating Income/(Loss) | (\$14.0) | (\$7.9) | \$6.1 | (\$6.8) | (\$6.1) | \$0.7 | (\$20.9) | (\$10.4) | \$10.5 | (\$3.3) | (\$3.9) | (\$0.6) | (\$45.0) | (\$28.3) | \$16.7 |
| Total Federal Credits Applied | 1.1 | 0.6 | (0.5) | 3.0 | 3.0 | 0.0 | 0.0 | 0.0 | 0.0 | 1.2 | 0.2 | (1.0) | 5.3 | 3.8 | (1.5) |



40

• Train operations are reported on a one-month lag; pro rata budget and YTD actuals included are through April.