



Long Bridge North and South Packages Briefing

November 19, 2024

Long Bridge Area Overview

[Long Bridge Animation \(Ctrl + Click\)](#)

2011: Long Bridge Planning Began

- Led by DDOT

2020: FRA Environmental Clearance (EIS/ROD) 2020

- Named Virginia as lead on design & construction

2020-2023: Preliminary Engineering


2023: 1) Project Management Support Services contract awarded (Owner's Rep) to WSP/RK&K;

2) Procurement released and awarded for North Package to Skanska/Flatiron;

3) Procurement released for South Package

4) Received \$729M FRA Grant

2024: Preferred Bidder to be identified for South Package (November)



South Package Key Upcoming Dates




South Package (Design-Build)

- Will Construct a rail bridge and bike/ped bridge over the GW Parkway & Potomac River
- RFP Issued February 9, 2024

Technical Proposal Due Date	September 4, 2024
Price Proposal & Final Scope Validation Due Date	October 11, 2024
Interviews	October 28, 2024
Proposal Evaluation	October 29-30, 2024
VPRA Board Briefing	November 2024
VPRA Board Consideration, Execution of DB Agreement, NTP 1	January 16, 2025
Issuance of NTP 2	June 2025
Abutment B (N. end of South Package) Completion Deadline	August 2, 2027
Substantial Completion	2030
Bike/Ped Bridge Completion	2031



Design-Build Project Phases



North Package Key Upcoming Dates




North Package (Progressive Design Build)

- Will construct new bridges in DC north of the Potomac, as well as retaining walls, embankments, ground improvements & crash walls.
- Awarded to Skanska-Flatiron Joint Venture (SFJV) in December 2023 for Phase 1; NTP January 8, 2024

Submit Initial Binding Construction Price Proposal (IBCC) to VPRA	October 4, 2024
VPRA Review of Initial IBCPP Due	October 25, 2024
Submit Final BCPP	January 11, 2025
VPRA and Design-Builder Phase 2 Contract Finalization	January 12-February 10, 2025

Progressive Design-Build Project Phases

Board was briefed in closed session November 16, 2023.
Board approved PDB Contract December 6, 2023.



Long Bridge Project Ongoing/Upcoming Work

- Installations of existing bridge monitoring equipment (ongoing)
- Tree clearing (starting January)
- Crash wall construction at Maryland Ave Overbuild (starting December-January)
- Drilled shaft and micropile testing (starting December-January)

